Heart Of The City reprofile and budget amendments

| Scheme Name | Actual Costs to 21/22 | Current 22/23 Budget | Current 23/24 Budget | Current 24/25 Budget | Revised 22/23 Budget | Revised 23/24 Budget | Revised 24/25 Budget | Overall Variation | Explanation of slippage / variation |
|-------------------------------|-----------------------|----------------------------|----------------------------|----------------------------|----------------------------|----------------------------|----------------------------|----------------------|---|
| | | | | | | | | | When the contract was placed, it had been envisaged that approx. £750k of Value Engineering could be achieved through the Gaumont Façade if required. Unfortunately, due to inflation, market conditions and planning requirements, these savings were not achieved. |
| BLOCK A PALATINE CHAMBERS | 11,698,537 | 27,215,935 | 8,491,562 | 1 | 19,106,136 | 17,837,994 | - | 1,236,632 | The main increases in cost are associated with: *Yorkshireman demolition. *Increased foundations associated with ground conditions. *Increase in provisional sums for additional asbestos, increased work to existing structure associated with the retained façade and increase in the kitchen costs. *Changes to satisfy planning requirements on both the Hotel and Gaumont façades. *Allowance for FF&E increased due to market conditions and inflation. |
| BLOCK B LAYCOCK HOUSE NEW | 18,518,970 | 2,043,325 | - | - | 1,930,801 | 413,975 | - | 301,451 | Provisional sum values within contract sum adversely impacted by unforeseen inflationary uplift. Retained façade in greater state of disrepair than envisaged, resulting in significant additional works, incurring cost and delays. Shopfront budget exceeded due to unforeseen challenges and inflationary impact. Planning required reinstatement of chimneys to be included within the works. Poor performance of main contractor and supply chain has resulted in challenges throughout. |
| BLOCK C PEPPER POT BUILDING | 16,702,148 | 3,983,276 | - | - | 3,712,136 | 528,902 | - | 257,762 | As above |
| BLOCK E TELEPHONE HOUSE | 3,670,849 | 914,499 | 1,206 | - | 750,674 | 135,907 | - | - 29,124 | Minor underspend projected based on latest estimates from Queensbury |
| BLOCK F TRAFALGAR WORKS | 223,298 | - | - | - | - | - | - | - | |
| BLOCK G DEVELOPMENT PLOTS | 704,571 | 792,405 | - | - | 116,426 | 130,000 | - | - 545,979 | Review of the budget has been completed and fees and allowances which are no longer required have been removed |
| BLOCK G1 38 CARVER STREET | 2,525,795 | 821 | - | - | 821 | - | - | 0 | |
| BLOCK H HENRYS BLOCK | 19,124,281 | 38,744,319 | 2,179,958 | 3,002 | 29,321,280 | 8,963,124 | 470,795 | - 2,172,081 | Underspend is mostly due to changes on the Combhouse site |
| BLOCK H1 LEAHS YARD | 4,438,681 | 4,920,062 | - | - | 1,337,846 | 5,887,640 | 412,520 | 2,717,944 | Budget was originally set on one phase of works. Works then split into 2 phases with stabilisation first. Therefore, longer programme and increased costs associated with professional fees, contractor remobilisation and inflation. Market conditions changed significantly from initial cost estimates, leading to uplift in phase 2 costs. Contractor tender of second phase lead to only one contractor returning a price (Same contractor as phase 1) due to volatile market conditions and general change in tenderer risk appetite. |
| PUBLIC REALM & INFRASTRUCTURE | 576,939 | 834,708 | - | - | 146,450 | 688,259 | - | - | Moving Contingency to year 23/24. Public Art not being progressed as expected (change of Public Art officer). Fees also profiled into 23/24 - not profiled previously. |
| BLOCK I - JLP BUILDING | 3,641,919 | 3,485,498 | - | - | 2,693,317 | 792,181 | - | 0 | Delay to start of Asbestos removal works and extension to contract timescales due to listing of the building. |
| BLOCK G POUNDS PARK | 871,448 | 6,699,129 | - | - | 5,923,917 | 775,211 | - | - | Unable to deliver Rockingham St works this financial year due to delayed client decision and design delays/lead-in times. |
| BARKERS POOL CAR PAR | - | 1,287,600 | - | - | 267,600 | 1,020,000 | - | - 0 | Demolition works forecast to start later than planned due to the building being listed. Discussions are ongoing with Historic England around the limitations due to the listing decision and a possibility to do something with the car park. |
| | 82,697,437 | 90,921,577 | 10,672,726 | 3,002 | 65,307,404 | 37,173,192 | 883,315 | 1,766,606 | |

This page is intentionally left blank