Appendix B: Road Safety Fund Programme

Primary Funding Source	Scheme	Status	Outline Allocation (December 2022)	Current position	Updated Allocation (December 2023)	Change	Notes
RSF	20mph Deerlands	Completed	£91,826	Completed	£91,826	£0	
RSF	20mph Waterthorpe	Completed	£141,000	Completed	£86,597	-£54,403	
RSF	20mph Jordanthorpe	Completed	£147,000	Completed	£71,967	-£75,033	
RSF	20mph Burncross	On site	£140,000	Construction	£138,749	-£1,251	
RSF	20mph Norton	Completed	£165,000	Completed	£133,236	-£31,764	
RSF	20mph Carter Knowle	FBC approved	£140,000	Detailed design	£86,429	,	Construction expected late 2023/early 2024
RSF	20mph Westfield	FBC approved	£140,000	Detailed design	£90,600		Construction expected late early 2024
RSF	20mph Herdings	FBC approved	£140,000	Detailed design	£85,889		Construction expected late early 2024
RSF	20mph High Green	IBC approved	£140,000	TRO advert	£145,142	£5,142	Committee decision expected ealy 2024
							Currently reviewing the scheme boundary to see if it needs extending. Committee
RSF	20mph Fulwood	OBC approved	£140,000	TRO advert	£156,707	,	decision expected ealy 2024
RSF	20mph Bradway	IBC approved	£0	Feasibility design	£140,000		New addtion due to other schemes coming in at lower costs
	20mph Total		£1,384,826		£1,227,142	-£157,684	
RSF	Station Road Halfway Crossing	Completed	£333,678	Completed	£304,978		Scheme completed
RSF	Burton Street Hillsborough Crossing	Completed	£65,175	Completed	£65,175	£0	
RSF	Rother Valley Country Park Parking Scheme Forge Dam Parking Scheme	OBC approved IBC - approved	£300,000 £18.000	Detailed design Feasibility design	£372,477 £18.000	,	Consultation completed, TRO objection report considered at Committee Stakeholder consultation started. TRO consultation needed
₹SF	Abbey Lane Accessibility Scheme	IBC - approved. Some external funding added	£150,000	Outline design	£261,000	,	Consultation finished, review of comments received being undertaken. Some re- design needed. A £402k contribution towards this scheme is included in an MCA programme too.
RSF	Hangingwater Road Crossing	IBC approved	£250,000	Feasibility design	£250,000		Preferred option being progressed
RSF	Elm Lane Hatfield House Road Sheffield Lane Top Crossing	Concept	£100,000	Concept	£100,000		Work not started yet
RSF	Bernard Street Duke Street Hyde Park Crossing	Concept	£100,000	Concept	£100,000	-	Work not started yet
	Crossing and Accessibility Total		£1,316,853		£1,471,630	£154,777	
RSF	VAS 28 units (one per ward)	Capital	£234,785	Capital	£263,852	,	VAS units purchased
RSF	VAS 28 units (one per ward)	Revenue	£365,215	Revenue	£365,215		VAS units rotating between sites as agreed with LACs
	VAS Total		£600,000		£629,067	£29,067	
RSF	Advisory School 20mph Pilot	OBC approved	£100,000	Outline design	£100,000		Temporary speed limits outside schools - current expectation on site March 2024
	Advisory School 20mph Total		£100,000		£100,000	£0	
RSF	Signs and Lines	FBC approved	£100,000	Construction	£100,000		Same as small schemes in LaNTP, added to FBC in 23/24
	Small Schemes Total		£100,000		£100,000	£0	
RSF	Herries to Hillfoot Investigation	IBC - approved	£84,173	Feasibility design	£84,173		Feasibility completed
	Herries to Hillfoot Link		£84,173		£84,173	£0	
RSF	Schemes developed based on Survey and Collision Data	Concept	£100,000	Concept	£100,000	£0	Work has started on developing sites included in section 1.12 of the report
RSF	Revenue to support overall programme development	FBC - approved	£314,148	Feasibility	£287,988	-£26,160	The value of spend may reduce as eligible costs are capitalised. This line is also be used as a balancing item to help keep the programme with the £4m allocation. Th line will decrease if other scheme costs increase through scheme development process.
	Investigatory Review Total		£414,148		£387,988	-£26,160	
	RSF Total		£4.000.000		£4,000,000	£0	

Page 144

This page is intentionally left blank